



Sl. No	Description of Item	Unit	As per Schedule B			Previous Measurements			Present Measurements			Total upto date	
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount
15	KSRRB M400-17. Providing, laying, spreading and compacting graded stones aggregate to Wet Mix Macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in subbase/ base course on well prepared surface and compacting with vibrator roller to achieve the desired density complete as per specification.	Cum	495.00	1200.00	594000.00	-	-	-	504.55	1200.00			
	Limit to Tender Qty					-	-	-	495.00	1200.00	594000.00	495.00	594000.00
16	KSRRB M500-6. Providing and applying Primer Coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. MORTH Sp	Sqm	1980.00	47.00	93060.00	-	-	-	1681.82	47.00	79045.42		79045.42
17	KSRRB 500-11. Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant 40 tonne capacity, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by power roller to achieve the desired density, 50 /75mm compacted thickness with 3.3% bitumen but excluding cost of primer / tack coat with lead upto 1km including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH	Cum	99.00	7206.80	713473.20	-	-	-	84.09	7206.80	606026.12	84.09	606026.12

Sl. No	Description of Item	Unit	As per Schedule B			Previous Measurements			Present Measurements			Total upto date	
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount
18	KSRRB 500-7. Providing and applying Tack Coat on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specification	Sqm	1980.00	19.00	37620.00	-	-	-	1681.82	19.00	31954.53	1681.82	31954.53
19	KSRRB M500-18. Providing and laying semi dense bituminous concrete with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification	Cum	49.50	10451.00	517324.50	-	-	-	42.05	10451.00	439416.87	42.05	439416.87
20	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix M10 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, cost of all materials, labour, HOM of machinery, curing complete as per specifications.	Cum	30.96	4812.00	148979.52	-	-	-	-	4812.00	-	-	-

Sl. No	Description of Item	Unit	As per Schedule B			Previous Measurements			Present Measurements			Total upto date	
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount
21	KSRB 4-1.5 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.64cum and fine aggregates @ 0.43cum, with superplasticiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.	Cum	46.44	5696.00	264522.24	-	-	-	-	5696.00	-	-	-
22	Conveying the excavated earth silt debris and over burden earth etc., to a lead of upto 9 to 10km distance by using private vehicle this includes the cost of loading and unloading charges etc complete.	Cum	671.40	103.00	69154.20	-	-	-	899.40	103.00	92638.35	899.40	92638.35
	Grand Total				₹ 53,46,302.06						₹ 42,35,705.00		₹ 42,35,705.00
Total Amount Claimed in this bill is Rupees Forty Two Lakhs Thirthy Five Thousand Seven Hundred Five Only.													

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike



Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike